Bond Projects 11/27/2023

<u>Projects</u>	Phase 1 2023-26	<u>Phase 2</u> 2026-29	<u>Status</u>
Trail Connections (Est. \$4.5 MM) Nyberg Creek/Wetlands Design Construction			Design Proposals - spring 2024
New River Access (Est. 4 MM) Community Park Expansion Planning & Design Construction			Design Proposals - fall 2024
Athletic Fields (Est. 7 MM) Parks TCP field lights (replacement LED) Backstops & fencing Neighborhood park fields School shared use partnership Planning/Design Construction			Construction In Progress Planning/Design - winter 2023/24 Planning with School District
Upgrades (Est. 5 MM) √eterans Plaza Other			90% Construction Design
Natural Areas (3.5 MM) Property acquisition Natural parkland WA County Community Park Expansion			Acquired May 2023 Aquired September 2023 Acquired May 2023
Play & Park Equipment (1 MM) Atfalati Ibach Jurgens			Completed December 2023 Completed December 2023 Began November, 17 2023
Project Manager			Began November 13, 2023